

# Federal FY 2005 Active Projects

## Attachment 1 - 2/8/05 Street Committee

Project Identification Numbers, Location and Description Information			Project Funding	Contacts	Development Schedule																												Summary Note				
					Federal FY 2005														Federal FY 2006																		
CHN00-722R      SS534 01C      CM-CHN-0(020)A  Chandler - Alma School Rd at Warner Rd, Widen for dual left turn lanes in all directions and add north and southbound auxiliary lanes   Street			CMAQ \$3,369,000 HURF \$1,511,000 Total \$4,880,000	ADOT Contact John Dickson (602) 7128683  Agency Contact Paul Young (480) 782-3451	Phase	04	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	07	DCR submitted Oct 2002. Plans at 95% design. Envir Clr 50% Complete.					
					DCR	A																															
					Envir	S																															
					Design	S																															
					Bid Date															Must Obligate in 2005																	
CHN02-012      SS 500 01C      CM-CHN-0(018)A  Chandler - Consolidated Canal: Ryan Rd to Riggs Rd, Construct multi-use path along canal bank (phase 3 of 3)   Bicycle			CMAQ \$707,250 HURF \$42,750 Total \$750,000	ADOT Contact Bill Snarr (602) 712-7025  Agency Contact Mickey Ohland (480) 782-2743	Phase	04	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	07	Design at 95%. Envir. submitted 4/02. Envir. Clr at 50%..					
					DCR	A																															
					Envir	S																															
					Design	P																															
					Bid Date	3/2003														Must Obligate in 2005																	
CHN03-107R      SS 542 01C      CM-CHN-0(022)A  Chandler - Ryan Rd: Arizona Ave to McQueen Rd, Pave dirt road   Street			CMAQ \$162,000 HURF \$18,000 Total \$180,000	ADOT Contact Adel Edwards (602) 712-8683  Agency Contact	Phase	04	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	07	Began in 6/03, DCR doc's in 7/03. Has RR crossing issues, No Envir. Docs submitted.					
					DCR	S																															
					Envir	S																															
					Design	P																															
					Bid Date															Must Obligate in 2005																	
CHN03-108      SS52701C      CM-CHN-0(019)A  Chandler - Arizona Ave: Elliot Rd to Chandler Blvd, Install fibre optic communication system (phase 2)   ITS			CMAQ \$235,750 HURF \$14,250 Total \$250,000	ADOT Contact Bill Snarr (602) 712-7025  Agency Contact Mike Mah (480) 782-3455	Phase	04	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	07	DCR Approved, RW Clearance Approved, Plans at 95%					
					DCR	A																															
					Envir	S																															
					Design	P																															
					Bid Date	9/2003														Must Obligate in 2005																	
CHN04-217      SS 539 01C      CM-CHN-0(021)A  Chandler - 56th St at Chandler Blvd, Construct right turns on the northbound, eastbound and westbound approaches to the intersection   Street			CMAQ \$196,000 HURF \$12,000 Total \$208,000	ADOT Contact John Dickson (602) 712-8683  Agency Contact Bob Darr 480-782-3500	Phase	04	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	07	Began in 2/03; DCR approved, , Envir Clr Approved, Design at 95%.					
					DCR	A																															
					Envir	S																															
					Design	P																															
					Bid Date															Must Obligate in 2005																	
GBD05-202  Gila Bend - Martin Ave: Old Main St to Stout St, Pedestrian improvements   Street			STP-MAG \$188,600  General Fun \$11,400 Total \$200,000	ADOT Contact    Agency Contact	Phase	04	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	07	The agency indicates that it intends to defer the project.					
					DCR																																
					Envir																																
					Design																																
					Bid Date															Can be Deferred into 2006																	
GLB04-205  Gilbert - Gilbert Rd: US-60 to Guadalupe Rd; and US-60: Dobson Rd to Gilbert Rd, Install fiber & conduit along Gilbert Rd, fiber only along US-60 (joint with Mesa to link ATMS)  ITS			CMAQ \$400,660 HURF \$59,840 Total \$460,500	ADOT Contact   Agency Contact Bruce Ward (480) 503-6932	Phase	04	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	07	The project will need to be coordinated with Mesa. ADOT has received nothing on the project.					
					DCR	P																															
					Envir	P																															
					Design	P																															
					Bid Date															Must Obligate in 2005																	

# Federal FY 2005 Active Projects

## Attachment 1 - 2/8/05 Street Committee

Project Identification Numbers, Location and Description Information			Project Funding	Contacts	Development Schedule																										Summary Note				
					Federal FY 2005													Federal FY 2006																	
GLB05-107R      SS54601C      CM-GIL-0(14)A  Gilbert - Eastern Canal: Baseline Rd to Guadalupe Rd (Santan Vista Trail phase I), Design and construct multi-use path   Bicycle			CMAQ \$549,769 HURF \$33,231 Total \$583,000	ADOT Contact Bill Snarr (602) 712-7025  Agency Contact Tami Ryall (480) 503-6765	Phase	04	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	07	DCR Approved, No envir submitted			
					DCR	A																													
					Envir	P																													
					Design																														
					Bid Date														Can be Deferred into 2006																
GLN01-001C      SS49501C      CM-GLN-0(21)P  Glendale - Bell Rd: 51st Ave to 83rd Ave, Install computerized signal system (Phase 2)   ITS			CMAQ \$665,000 HURF \$45,000 Total \$710,000	ADOT Contact Adel Edwards (602) 712-8683  Agency Contact Debbie Burdette (623) 930-2925	Phase	04	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	07	The project is being designed with federal funds. It began in 7/01.			
					DCR	S																													
					Envir	S																													
					Design	P																													
					Bid Date														Must Obligate in 2005																
GDY04-204C      SS50701C      CM-GDY-0(007)A  Goodyear - Litchfield Rd: Wigwam Blvd to MC 85, Install conduit and fiber cabling (smart corridor)   ITS			CMAQ \$500,000 General Fun \$125,000 Total \$625,000	ADOT Contact Bill Snarr (602) 712-7025  Agency Contact	Phase	04	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	07	DCR Approved. Envir. Clr Approved, 95% Plans Submitted.			
					DCR	A																													
					Envir	S	A																												
					Design	S																													
					Bid Date														Must Obligate in 2005																
GDL04-201  Guadalupe - 8413 S Avenida Del Yaqui, Install emergency signal device at fire station   ITS			STP-MAG \$47,000 HURF \$3,000 Total \$50,000	ADOT Contact   Agency Contact	Phase	04	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	07	Project cost may be well under programmed amount.			
					DCR																														
					Envir																														
					Design																														
					Bid Date														Must Obligate in 2005																
GDL05-202  Guadalupe - Guadalupe Rd: Highline Canal to Calle Bella Vista, Add left and right turn lanes, curb, gutter, sidewalks, frontage road, bus stops and cross walks   Street			CMAQ \$500,000 HURF \$340,000 Total \$840,000	ADOT Contact Mike Shine (602) 712-8653  Agency Contact	Phase	04	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	07	No Activity			
					DCR																														
					Envir																														
					Design																														
					Bid Date														Can be Deferred into 2006																
LPK05-101  Litchfield Park - Litchfield Rd Bypass at Wigwam Boulevard, Construct bicycle underpass   Bicycle			CMAQ \$886,420 HURF \$53,850 Total \$940,270	ADOT Contact   Agency Contact	Phase	04	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	07	Kick off meeting held. Agency has indicated that it plans to defer.			
					DCR																														
					Envir																														
					Design																														
					Bid Date														Can be Deferred into 2006																
MMA04-114      SS55501C      CM-MMA-0(014)A  Maricopa County - Bell Rd: Grand Ave to Loop 101, Real-time traffic coordination and messaging system   ITS			CMAQ \$775,000 HURF \$75,000 Total \$850,000	ADOT Contact Mike Shine (602) 712-8653  Agency Contact Faisal Saleem (602) 506-1241	Phase	04	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	07	ADOT Local Govt: DCR Submitted. Envir Clr at 50%			
					DCR	S																													
					Envir																														
					Design																														
					Bid Date														Must Obligate in 2005																

# Federal FY 2005 Active Projects

## Attachment 1 - 2/8/05 Street Committee

Project Identification Numbers, Location and Description Information			Project Funding	Contacts	Development Schedule																								Summary Note							
					Federal FY 2005												Federal FY 2006																			
MMA04-212S      SS56101C      CM-MMA-0(042)A  Maricopa County - PM-10 roads various locations, Paving of dirt roads (FY 2004)    Street			CMAQ \$1,680,000 HURF \$850,000 Total \$2,530,000	ADOT Contact Randy Allenstein (602) 712-8107  Agency Contact	Phase	04	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	07					
					DCR																															
					Envir																															
					Design																															
					Bid Date	Can be Deferred into 2006																														
MMA05-214      SS56401C      CM-MMA-0(043)A  Maricopa County - PM-10 roads various locations, Paving of dirt roads (FY 2005)    Street			CMAQ \$1,000,000 HURF \$1,000,000 Total \$2,000,000	ADOT Contact Randy Allenstein (602) 712-8107  Agency Contact	Phase	04	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	07	Project Numbers Requested. Envir Clr at 50%				
					DCR																															
					Envir																															
					Design																															
					Bid Date	Can be Deferred into 2006																														
MES03-121RC      SS 543 01C      CM-MES-0(025)A  Mesa - Broadway Rd: Center to Recker Rd, Install smart corridor traffic control system    ITS			CMAQ \$1,270,000 HURF \$230,000 Total \$1,500,000	ADOT Contact Mike Shine (602) 712-8653  Agency Contact	Phase	04	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	07	Envir Clr at 50%, Design at 30%				
					DCR	A																														
					Envir	s																														
					Design	s																														
					Bid Date	Can be Deferred into 2006																														
MES03-124      SS 565 01C & 03      CM-MES-0(028)A  Mesa - Various locations, Pave dirt roads (phase 1)    Street			CMAQ \$500,000 HURF \$125,000 Total \$625,000	ADOT Contact Mike Shine (602) 712-8653  Agency Contact David Bond (480) 644-3313	Phase	04	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	07	Envir at 50%, Design at 60%				
					DCR	s																														
					Envir	P																														
					Design	s																														
					Bid Date	Must Obligate in 2005																														
MES04-125C      SS56301C      CM-MES-0(027)A  Mesa - Country Club Dr: 8th Ave to Baseline Rd (including US-60 TI), Install real-time adaptive signal system    ITS			CMAQ \$788,810 HURF \$581,190 Total \$1,370,000	ADOT Contact Mike shine (602) 712-8653  Agency Contact Steve Stettler (480) 644-4687	Phase	04	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	07	No Envir Submitted				
					DCR																															
					Envir																															
					Design																															
					Bid Date	Must Obligate in 2005																														
MES05-127C      SS48501C      CM-MES-0(020)A  Mesa - South Canal: McKellips Rd to McDowell Rd - Phase 1 (construction phase), Construct multi-use path    Bicycle			CMAQ \$1,558,000 HURF \$94,200 Total \$1,652,200	ADOT Contact Bill Snarr (602) 712-7025  Agency Contact Steve Stettler 480-644-4687	Phase	04	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	07	ADOT reviewing final draft DCR. Envir Clr at 50%, 30% plans under review.				
					DCR	s																														
					Envir	s																														
					Design																															
					Bid Date	Can be Deferred into 2006																														
PEO03-101      SS 559 01C      CM-PEO-0(004)A  Peoria - Carefree Hwy: Lake Pleasant to Beardsley Canal, Pave dirt road    Street			CMAQ \$845,000 HURF \$60,000 Total \$905,000	ADOT Contact John Dickson (602) 712-8683  Agency Contact Burton Charron (623) 773-7210	Phase	04	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	07	Plans at 30%. Has right-of-way issues to address with State Lands.				
					DCR	A																														
					Envir	P	A																													
					Design	P																														
					Bid Date	Must Obligate in 2005																														

# Federal FY 2005 Active Projects

## Attachment 1 - 2/8/05 Street Committee

Project Identification Numbers, Location and Description Information	Project Funding	Contacts	Development Schedule																										Summary Note	
			Federal FY 2005													Federal FY 2006														
PEO04-104  Peoria - Grand Ave at 83rd Ave and Peoria Ave, Design and construct at-grade pedestrian crossing, including pedestrian refuges adjacent to Grand Ave  Pedestrian	CMAQ \$714,123 HURF \$43,166 Total \$757,289	ADOT Contact  Agency Contact Dan Nissen (623) 773-7212	Phase	04	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	07	The project began in 2/00, the DCR was approved in 1/01 and the Envir. Clr. approved 7/02.
			DCR	A																										
			Envir	A																										
			Design	S																										
			Bid Date	Can be Deferred into 2006																										
PHX04-110  Phoenix - Grand Canal at I-17, Construct bicycle grade separation structure  Bicycle	CMAQ \$3,300,500 HURF \$199,500 Total \$3,500,000	ADOT Contact  Agency Contact	Phase	04	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	07	Agency has indicated that it may abandon the project.
			DCR																											
			Envir																											
			Design																											
			Bid Date	Can be Deferred into 2006																										
SCT04-113R  Scottsdale - Hayden Rd at Via de Ventura intersection, Add north and southbound left turn lanes for dual lefts  Street	CMAQ \$1,600,000 Sales Tax \$200,000 Total \$1,800,000	ADOT Contact Mike Shine (602) 712-8653 Agency Contact	Phase	04	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	07	Kick Off meeting held.
			DCR																											
			Envir																											
			Design																											
			Bid Date	Can be Deferred into 2006																										
SCT04-119C SS57701C CM-SCT-0(015)X  Scottsdale - Scottsdale Rd: Pima Fwy to Indian School Rd, Construct smart corridor traffic control system  ITS	CMAQ \$1,822,800 Sales Tax \$1,957,200 Total \$3,718,000	ADOT Contact Bill Snarr (602) 712-7025 Agency Contact	Phase	04	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	07	No activity.
			DCR																											
			Envir																											
			Design																											
			Bid Date	Can be Deferred into 2006																										
TMP02-006 CM-TMP-0(024)A SS540 1C  Tempe - Rio Salado Pkwy: Mill Ave to Priest Dr, Construct multi-use path on south bank (Rio Salado)  Bicycle	CMAQ \$943,000 General Fun \$657,000 Total \$1,600,000	ADOT Contact Randy Allenstein (602) 712-8107 Agency Contact Eric Iwerson (480) 350-8810	Phase	04	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	07	Kick off meeting held 11/03. Envir Clr at 50%
			DCR	A																										
			Envir	S																										
			Design																											
			Bid Date	Must Obligate in 2005																										
TMP04-102  Tempe - Curry Rd: Scottsdale Rd to McClintock Dr, Design and construct pedestrian facilities  Pedestrian	CMAQ \$438,200 General Fun \$105,600 Total \$543,800	ADOT Contact Adel Edwards (602) 712-8683 Agency Contact	Phase	04	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	07	Nothing received by ADOT.
			DCR																											
			Envir																											
			Design																											
			Bid Date	Can be Deferred into 2006																										
TMP04-104  Tempe - Western Canal: Price Rd to Kiwanis Park - Phase 1, Design and construct multi-use path  Bicycle	CMAQ \$1,250,000 General Fun \$300,000 Total \$1,550,000	ADOT Contact Adel Edwards (602) 712-8683 Agency Contact	Phase	04	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	07	DCR Approved, Envir Clr at 50%
			DCR		A																									
			Envir																											
			Design																											
			Bid Date	Can be Deferred into 2006																										

## Federal FY 2005 Active Projects

## Attachment 1 - 2/8/05 Street Committee

Project Identification Numbers, Location and Description Information	Project Funding	Contacts	Development Schedule																										Summary Note	
			Federal FY 2005													Federal FY 2006														
			Phase	04	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	07	
TMP04-224  Tempe - Western Canal: Ken McDonald GC to Baseline Rd (phase 2), Construct multi-use path	CMAQ \$1,600,000	ADOT Contact Adel Edwards (602) 712-8683  Agency Contact	DCR		A																								DCR Approved, Envir Clr at 50%	
	Envir																													
	Design																													
	Bid Date															Can be Deferred into 2006														
Bicycle	Total \$2,000,000																													
TMP05-105  Tempe - University Dr: Perry Lane to Price Rd, Design and construct pedestrian facilities	CMAQ \$400,000	ADOT Contact   Agency Contact	Phase	04	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	07	No Activity
	DCR																													
	Envir																													
	Design																													
	Bid Date															Can be Deferred into 2006														
Pedestrian	Total \$500,000																													

## Attachment 1 - 2/8/05 Street Committee

Page 6 of 9

# Federal FY 2006 Active Projects

## Attachment 1 - 2/8/05 Street Committee

Project Identification Numbers, Location and Description Information	Project Funding	Contacts	Development Schedule																								Summary Note					
			Federal FY 2005												Federal FY 2006																	
GDY01-101C      SS49001C      CM-GDY-0(002)A Goodyear - Rainbow Valley Rd: Riggs Rd to Hunt Hwy, Pave dirt road (phase I)  Street	CMAQ \$80,000 HURF \$10,000 Total \$90,000	ADOT Contact Bill Snarr (602) 712-7025  Agency Contact	Phase	04	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	07	At 95% plans. Does not have either utilities or right-of-way clearances.		
			DCR	A																												
			Envir	A																												
			Design	P																												
			Bid Date	7/2003												Must Obligate in 2006																
GDY06-201 Goodyear - Bullard Ave: MC-85 to 1 mile south, Construct bicycle lane  Bicycle	CMAQ \$144,270 General Fun \$16,030 Total \$160,300	ADOT Contact Bill Snarr (602) 712-7025  Agency Contact	Phase	04	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	07	No Activity		
			DCR																													
			Envir																													
			Design																													
			Bid Date													Can be Deferred into 2007																
GDY06-203 Goodyear - Rainbow Valley Rd: Riggs Rd to Hunt Hwy, Pave dirt road (phase II)  Street	CMAQ \$180,000 General Fun \$20,000 Total \$200,000	ADOT Contact Bill Snarr (602) 712-7025  Agency Contact	Phase	04	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	07	DCR and Envir Clr Approved. Plans at 95%		
			DCR	A																												
			Envir	A																												
			Design																													
			Bid Date													Can be Deferred into 2007																
GDY06-206      SS49002C      CM-GDY-0(002)A Goodyear - Chandler Heights Rd: Reems Rd to Bullard Ave and Bullard Ave: Chandler Heights Rd to Riggs Rd, Pave dirt road  Street	CMAQ \$424,350 General Fun \$25,650 Total \$450,000	ADOT Contact Bill Snarr (602) 712-7025  Agency Contact	Phase	04	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	07			
			DCR																													
			Envir																													
			Design																													
			Bid Date													Can be Deferred into 2007																
MMA06-206      SS58201C      CM-MMA-0(045)A Maricopa County - McDowell Mountain Rd: Fountain Hills city limits to Forest Rd, Design and construct bicycle lane  Bicycle	CMAQ \$494,870 HURF \$533,314 Total \$1,028,184	ADOT Contact Adel Edwards (602) 712-8683  Agency Contact	Phase	04	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	07	DCR approved		
			DCR	A																												
			Envir																													
			Design																													
			Bid Date													Can be Deferred into 2007																
MMA06-207 Maricopa County - Regionwide, Construct AzTech smart corridors, phase 3 (design-build)  ITS	CMAQ \$1,350,000 HURF \$600,000 Total \$1,950,000	ADOT Contact   Agency Contact	Phase	04	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	07	No Activity		
			DCR																													
			Envir																													
			Design																													
			Bid Date													Can be Deferred into 2007																
MMA06-208R Maricopa County - PM-10 roads various locations, Paving of dirt roads (FY 2006)  Street	CMAQ \$1,000,000 HURF \$1,000,000 Total \$2,000,000	ADOT Contact   Agency Contact	Phase	04	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	07	No Activity		
			DCR																													
			Envir																													
			Design																													
			Bid Date													Can be Deferred into 2007																

# Federal FY 2006 Active Projects

## Attachment 1 - 2/8/05 Street Committee

Project Identification Numbers, Location and Description Information	Project Funding	Contacts	Development Schedule																								Summary Note				
			Federal FY 2005												Federal FY 2006																
MES06-203 Mesa - Pepper Pl: Lewis St to Robson St, Construct multi-use path  Bicycle	CMAQ \$381,401 General Fun \$23,054 Total \$404,455	ADOT Contact  Agency Contact	Phase	04	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	07	No Activity	
			DCR																												
			Envir																												
			Design																												
			Bid Date	Can be Deferred into 2007																											
PVY06-201C      SS55301C      CM-PVY-0(002)A Paradise Valley - Lincoln Dr: 32nd St to Invergordon Rd, Construct pedestrian path on south side of Lincoln Dr  Pedestrian	CMAQ \$400,000 HURF \$80,000 Total \$480,000	ADOT Contact John Dickson (602) 712-8683  Agency Contact	Phase	04	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	07	Plans at 30%	
			DCR		A																										
			Envir		S																										
			Design																												
			Bid Date	Can be Deferred into 2007																											
PEO06-202 Peoria - 91st Ave at Olive Ave, Improve Olive Ave intersection  Street	CMAQ \$800,000 HURF \$400,000 Total \$1,200,000	ADOT Contact  Agency Contact	Phase	04	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	07	No Activity	
			DCR																												
			Envir																												
			Design																												
			Bid Date	Can be Deferred into 2007																											
PHX06-220      SS56601C      CM-PHX-0(047)A Phoenix - 25th St at Camelback Rd, Construct pedestrian overpass  Pedestrian	STP-MAG \$1,650,000 HURF \$1,650,000 Total \$3,300,000	ADOT Contact John Dickson (602) 712-8683  Agency Contact Dave Peterson (602) 495-3796	Phase	04	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	07	DCR Approved	
			DCR		A																										
			Envir																												
			Design																												
			Bid Date	Can be Deferred into 2007																											
PHX06-223C      SS56801C      CM-PHX-0(048)A Phoenix - 51st Ave at the ACDC (joint project with Glendale), Construct multi-use underpass  Bicycle	CMAQ \$1,404,746 HURF \$351,186 Total \$1,755,932	ADOT Contact John Dickson (602) 712-8683  Agency Contact	Phase	04	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	07		
			DCR																												
			Envir																												
			Design																												
			Bid Date	Can be Deferred into 2007																											
PHX06-223DX Phoenix - 51st Ave at the ACDC (joint project with Glendale), Repayment of design of multi-use underpass advance designed in 2004  Bicycle	CMAQ \$546,400 HURF (\$546,400) Total \$0	ADOT Contact John Dickson (602) 712-8683  Agency Contact	Phase	04	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	07		
			DCR																												
			Envir																												
			Design																												
			Bid Date	Can be Deferred into 2007																											
PHX06-223RWX Phoenix - 51st Ave at the ACDC (joint project with Glendale), Repayment of ROW for multi-use underpass advance acquired in 2005  Bicycle	CMAQ \$288,854 HURF (\$288,854) Total \$0	ADOT Contact John Dickson (602) 712-8683  Agency Contact	Phase	04	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	07		
			DCR																												
			Envir																												
			Design																												
			Bid Date	Can be Deferred into 2007																											



# Federal FY 2006 Active Projects

## Attachment 1 - 2/8/05 Street Committee

Project Identification Numbers, Location and Description Information	Project Funding	Contacts	Development Schedule																										Summary Note	
			Federal FY 2005													Federal FY 2006														
PHX06-225C  Phoenix - Citywide, Install wireless communications link to fiber optics backbone to replace ITS and ATMS telephone connections  ITS	CMAQ \$845,600 HURF \$211,400 Total \$1,057,000	ADOT Contact   Agency Contact	Phase	04	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	07	
			DCR																											
			Envir																											
			Design																											
Bid Date																Can be Deferred into 2007														
QNC06-201  Queen Creek - Ellsworth Rd at Ocotillo Rd, Reconstruct intersection to add left turn lanes, curb, gutter, sidewalk and traffic signals.  Street	CMAQ \$300,000 General Fun \$100,000 Total \$400,000	ADOT Contact   Agency Contact	Phase	04	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	07	
			DCR																											
			Envir																											
			Design																											
Bid Date																Can be Deferred into 2007														
TMP06-253RX2    SS56701C    CM-TMP-0(025)A  Tempe - Mill Ave: Broadway Rd to Southern Ave and Southern Ave: Mill Ave to Rural Rd, Repayment 2 of 2 of sidewalks and ramps advance constructed in 2004  Pedestrian	CMAQ \$282,900 Bonds (\$282,900) Total \$0	ADOT Contact Adel Edwards (602) 712-8683  Agency Contact	Phase	04	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	07	
			DCR																											
			Envir																											
			Design																											
Bid Date																Can be Deferred into 2007														
TMP06-255  Tempe - Rural Rd: Guadalupe Rd to Ray Rd, Design and construct three pedestrian crossing refuges (phase 1)  Pedestrian	STP-MAG \$500,000 General Fun \$30,250 Total \$530,250	ADOT Contact   Agency Contact	Phase	04	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	07	
			DCR																											
			Envir																											
			Design																											
Bid Date																Can be Deferred into 2007														